EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Culvert in wad No 10 (Doddasomapura) Vidyaranyapura Sub division.
2	Amount of Work Portion	8,69,544.54.
3	Estimated Cost	10.00 Lakhs.
4	Name of contractor	K. Anil Kumar
5	Agreement No.	241/15-16 dtd 26/02/2016.
6	No. and date under which work order issued	241/15-16 dtd -26/02/2016.
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	20/05/2016.
9	Date of receipt of application in the sub division office	20/05/2016.
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	90 days. ≅ 90 % work done
12	Work carried out during 1st extension	10% work.
13	Work carried out during 2nd extension	—
14	Time now applied for	60 days.
15	Date of recommending time limit applied for	60 days.
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	- Nil -
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	- No Notice due to Bussiness work.
21	Remarks of the AEE and the daily rate of penalty proposed	- Nil -
22	Remarks of the EE with the daily rate of penalty proposed	- Nil -

Sadha
Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Executive Engineer
Byatarayanapura Division

Executive Engineer
Byatarayanapura Sub Division
BBMP, Bangalore

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92